

RIS.5006

4. REALISATIE BESTEDINGSPLAN 2012 CONFORM BIJLAGE 17 RO  
 Bijgewerkt: 16 november 2012

Tabel 1: Theoretisch tijdschema VW

(In €)	2011	1	2	3	4	5	6	7	8	9	10	11	12	Bestedingsplan 2012	Realisatie tm oktober 2012	Bestedingsplan 2013
Totaal tabel 1	0	-11.642	-11.642	418.179	312.571	312.571	312.571	613.393	613.393	613.393	1.095.127	1.095.127	1.095.127	6.458.168	4.267.915	31.273.809

Tabel 2: Contractueel tijdschema VW

(In €)	2011	1	2	3	4	5	6	7	8	9	10	11	12	Bestedingsplan 2012	Realisatie tm oktober 2012	Bestedingsplan 2013
Termijnen Kondor Wessels Projecten					1.200.000	0	1.200.000	0	0	5.000.000	1.666.667	1.666.667	1.666.667	12.400.000	9.066.667	25.500.000
Totaal tabel 1	0	0	0	0	1.200.000	0	1.200.000	0	0	5.000.000	1.666.667	1.666.667	1.666.667	12.400.000	9.066.667	25.500.000

Tabel 3: Termijnschema DPE NEXT

(In €)	2011	1	2	3	4	5	6	7	8	9	10	11	12	Bestedingsplan 2012	Realisatie tm oktober 2012	Bestedingsplan 2013
Verplaatsen waterputten													200.000	200.000	0	0
Erfpachtcanon									95.294					95.294	95.294	228.707
Afgraven teelaarde fiscaal													246.132	246.132	0	0
Park-park verbinding													100.000	100.000	0	0
Aanpassen installaties Waterfabriek													0	0	0	0
Waterzuiveringsinstallatie													0	0	0	0
Aanpassen Yucatan													0	0	0	0
Aanpassen inrichting Waterfabriek													0	0	0	0
Audio/video enz.													0	0	0	0
Diervoeder													0	0	0	0
Smartinfo													0	0	0	0
Inrichting													0	0	0	0
Kosten projectbureau	7.164.991	144.054	190.564	176.541	165.890	291.095	141.371	255.310	151.157	200.224	333.419	176.275	176.275	2.402.175	9.214.616	1.692.236
Leges aansluit													0	0	0	0
Onvoorzien					0	0	0	0	0	0	0	16.667	16.667	33.333	0	200.000
Indexering													0	0	0	0
Bouwrente													0	0	0	0
Totaal tabel 3	7.164.991	144.054	190.564	176.541	165.890	291.095	141.371	255.310	246.451	200.224	333.419	192.942	739.074	3.076.934	9.309.910	2.120.943

