

RIS. 6035

4. REALISATIE BESTEDINGSPLAN 2012 CONFORM BIJLAGE 17 ROK  
Bijgewerkt: 25 februari 2013

Tabel 1: Theoretisch tijdschema VW

(in €)	2011	Bestedingsplan 2012	Realisatie tm december 2012													Bestedingsplan 2013	Realisatie tm januari 2013	
				1	2	3	4	5	6	7	8	9	10	11	12			
		0	0														0	0
<b>Totaal tabel 1</b>	<b>0</b>	<b>6.458.168</b>	<b>6.458.168</b>	<b>1.728.828</b>	<b>1.728.828</b>	<b>1.728.828</b>	<b>2.503.524</b>	<b>2.503.524</b>	<b>2.503.524</b>	<b>2.878.761</b>	<b>2.878.761</b>	<b>2.878.761</b>	<b>3.313.490</b>	<b>3.313.490</b>	<b>3.313.490</b>	<b>31.273.809</b>		<b>8.186.996</b>

Tabel 2: Contractueel tijdschema VW

(in €)	2011	Bestedingsplan 2012	Realisatie tm december 2012													Bestedingsplan 2013	Realisatie tm januari 2013	
				1	2	3	4	5	6	7	8	9	10	11	12			
Termijnen Kondor Wessels Projecten		12.400.000	12.400.000			4.000.000	4.166.667	2.166.667	2.166.667	2.166.667	2.166.667	2.166.667	2.166.667	2.166.667	2.166.667	2.166.667	25.500.000	12.400.000
		0	0														0	0
<b>Totaal tabel 1</b>	<b>0</b>	<b>12.400.000</b>	<b>12.400.000</b>	<b>0</b>	<b>0</b>	<b>4.000.000</b>	<b>4.166.667</b>	<b>2.166.667</b>	<b>2.166.667</b>	<b>2.166.667</b>	<b>2.166.667</b>	<b>2.166.667</b>	<b>2.166.667</b>	<b>2.166.667</b>	<b>2.166.667</b>	<b>2.166.667</b>	<b>25.500.000</b>	<b>12.400.000</b>

Tabel 3: Termijnschema DPE NEXT

(in €)	2011	Bestedingsplan 2012	Realisatie tm december 2012													Bestedingsplan 2013	Realisatie tm januari 2013	
				1	2	3	4	5	6	7	8	9	10	11	12			
Verplaatsen waterputten		0	0														200.000	0
Erfpachtcanon		95.294	95.294	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	228.707	114.353
Afgraven teelaarde fiscaal		0	0	14.642		231.490											246.132	14.642
Park-park verbinding		87.018	87.018														0	87.018
Aanpassen installaties Waterfabriek		0	0														0	0
Waterzuiveringsinstallatie		0	0														0	0
Aanpassen Yucatan		0	0														0	0
Aanpassen inrichting Waterfabriek		0	0														0	0
Audio/video enz.		0	0														0	0
Diervoeder		0	0														0	0
Smartinfo		0	0														0	0
Inrichting		0	0														0	0
Kosten projectbureau	7.164.991	2.433.465	9.598.456	156.471	141.020	141.020	141.020	141.020	141.020	141.020	141.020	141.020	141.020	141.020	141.020	141.020	1.707.687	9.754.927
Leges aansluit		0	0														0	0
Onvoorzien		0	0		16.667	16.667	16.667	16.667	16.667	16.667	16.667	16.667	16.667	16.667	16.667	16.667	183.333	0
Indexering		0	0														0	0
Bouwrente		0	0														0	0
<b>Totaal tabel 3</b>	<b>7.164.991</b>	<b>2.615.777</b>	<b>9.780.768</b>	<b>190.172</b>	<b>176.745</b>	<b>608.235</b>	<b>176.745</b>	<b>176.745</b>	<b>176.745</b>	<b>176.745</b>	<b>176.745</b>	<b>176.745</b>	<b>176.745</b>	<b>176.745</b>	<b>176.745</b>	<b>176.745</b>	<b>2.565.859</b>	<b>9.970.940</b>

