

215.6150

4. REALISATIE BESTEDINGSPLAN 2012 CONFORM BIJLAGE 17 ROK
Bijgewerkt: 28 mei 2013

(in €)	Realisatie tm december 2012	1	2	3	4	5	6	7	8	9	10	11	12	Bestedingsplan 2013	Realisatie tm april 2013
		0													0
Totaal tabel 1	6.458.168	1.728.828	1.728.828	1.728.828	2.503.524	2.503.524	2.503.524	2.878.761	2.878.761	2.878.761	3.313.490	3.313.490	3.313.490	31.273.809	14.148.175

Tabel 2: Contractueel tijdschema VW

(in €)	Realisatie tm december 2012	1	2	3	4	5	6	7	8	9	10	11	12	Bestedingsplan 2013	Realisatie tm april 2013
	Termijnen Kondor Wessels Projecten	12.400.000		191.445	625.980	1.028.000	990.000	854.575	3.635.000	3.635.000	3.635.000	3.635.000	3.635.000	3.635.000	25.500.000
	0													0	0
Totaal tabel 1	12.400.000	0	191.445	625.980	1.028.000	990.000	854.575	3.635.000	3.635.000	3.635.000	3.635.000	3.635.000	3.635.000	25.500.000	14.245.425

Tabel 3: Termijnschema DPE NEXT

(in €)	Realisatie tm december 2012	1	2	3	4	5	6	7	8	9	10	11	12	Bestedingsplan 2013	Realisatie tm april 2013
	Verplaatsen waterputten	0									200.000				200.000
Erfpachtcanon	95.294	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	19.059	228.707	171.530
Afgraven teelaarde fiscaal	0	14.642	-14.642							246.132				246.132	0
Park-park verbinding	87.018													0	87.018
Aanpassen installaties Waterfabriek	0													0	0
Waterzuiveringsinstallatie	0													0	0
Aanpassen Yucatan	0													0	0
Aanpassen inrichting Waterfabriek	0													0	0
Audio/video enz.	0													0	0
Diervoeder	0													0	0
Smartinfo	0													0	0
Inrichting	0													0	0
Kosten projectbureau	9.598.456	156.471	139.250	723.689	-437.579	131.911	138.161	60.033	126.505	132.755	126.505	126.505	132.755	1.556.961	10.180.287
Leges aansluit	0													0	0
Onvoorzien	0					16.667	16.667	16.667	16.667	16.667	16.667	16.667	16.667	133.333	0
Indexering	0													0	0
Bouwwrente	0	4.500	4.500	4.500	4.500	4.500	4.500	4.500	4.500	4.500	4.500	4.500	4.500	54.000	18.000
Totaal tabel 3	9.780.768	194.672	148.167	747.248	-414.020	172.137	178.387	100.258	166.731	619.113	166.731	166.731	172.981	2.419.132	10.456.835

